

EXTENSION OF TIME PROPOSAL

1	Name of work	Package-03 includes 4 works of Rs. 249.00 lakhs
2	Amount of Work Portion	24869920/-
3	Estimated Cost	249.00 Lakhs
4	Name of contractor	B. B. Limesh
5	Agreement No.	72/26.7.18
6	No. and date under which work order issued	72/26.7.18
7	Time limit originally fixed for completion	4 months
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	modified File.
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	811 Days.
15	Date of recommending time limit applied for	26.11.18 to 16.2.21.
16	Whether the original application of the contractor is enclosed.	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	16.2.21
19	Cost of work charged establishment charged on the work after the expiry of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Work Delayed due to work modified & due to Corona-19. EOT may be approved without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be approved as per AEE Recommendation.

M. M. L. N. D.
Assistant Engineer

Chandru
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹದ್ವಿಭಾಗದ ವಿಭಾಗ
ಬೃಹದ್ವಿಭಾಗ, ಬೆಂಗಳೂರು
Executive Engineer

C. P. D.
Assistant Executive Engineer
Rudigehalli Sub Division,
Yelahanka Zone, B.B.M.F.,
Bangalore
Chief Engineer

Pranganth
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಶವಂತ ಮಠ
ಬೃಹದ್ವಿಭಾಗದ ವಿಭಾಗ
ಬೃಹದ್ವಿಭಾಗ, ಬೆಂಗಳೂರು
ಬೃಹದ್ವಿಭಾಗದ ವಿಭಾಗ